

# HEAT PUMP JOBSITE INFORMATION SHEET

**OWNER:**

Name:

Address:

City:

Zip:

State/Province:

Phone:

**SERVICING CONTRACTOR:**

Name:

Street:

City:

Zip:

State/Province:

Phone:

Contact:

**DATE REQUIRED:****REQUESTOR:****DISTRIBUTOR:**

Name:

Street:

City:

Zip:

State/Province:

Phone:

Contact:

**TYPE OF REFRIGERANT:****OUTDOOR UNIT**

Model #:

Serial #:

Date Installed:

**EVAPORATOR**

Model #:

Serial #:

Date Installed:

**AIR HANDLER**

Model #:

Serial #:

Date Installed:

**FURNACE**

Model #:

Serial #:

Date Installed:

**THERMOSTAT:**

Model #:

Serial #:

Date Installed:

**AIRFLOW ORIENTATION:** UF:

LF:

RF:

DF:

**PROBLEM SUMMARY:****ADDITIONAL INFORMATION:****TWO-STAGE UNIT COMPRESSOR/ DC VOLTAGE READING AT UNLOADER SOLENOID****REQUIRED ADDITIONAL INFORMATION**

New Line Set    Yes    No

Extra refrigerant charge added:

Noises: When/Where/Video

# HEAT PUMP JOBSITE INFORMATION SHEET

## REMEMBER:

1. Check Metering device used.
2. Check Yes or No at drier locations.
3. Check Service Ports used.
4. Sat. Temp. is pressure converted to Temp?

### FORMULA FOR SUPER HEAT

$$\frac{\text{Vapor Line Temp.} - \text{Minus Sat Temp.}}{\text{Equals Super Heat}}$$

### FORMULA FOR SUB COOLING

$$\frac{\text{Sat Temp.} - \text{Minus Liquid Line Temp.}}{\text{Equals Sub Cooling}}$$

IF 2-STAGE, CHARGE IN HIGH SPEED

**Check One**



Heat Mode

Cool Mode

#### Indoor Temp. Leaving

DB:

WB:



#### Indoor Temp. Entering

DB:

WB:

#### Drain Trap

Yes  No

**STATIC PRESSURE READINGS**

BLOWER TAPS IF RH2T

T5 T4 T3 T2 T1

SUPPLY ESP:

RETURN ESP:

TOTAL ESP:

### ADDITIONAL INFORMATION

1. Liquid Line Size:
2. Liquid line Length Vertical/Horizontal:
3. Vapor Line Size:
4. Vapor Line Length: Vertical/Horizontal:
5. Vertical Separation Below/Above:
6. Air Handler CFM: Method Used for CFM:

#### Compressor


VOLTS:

AMPS/OHMS:

C:

S:

R:



**NOTE:** An outdoor ambient temperature between 40°F and 50°F for heat mode and above 80°F for cool mode is recommended for completion of this sheet.